

Temp Phasing Meeting Minutes

11/17/2021 – 3:15 PM – 4:30 PM

Attendees:

Matt Janger, Bill McCarthy, Liz Homan (left at 3:55), Greg Walters,
Sy Nguyen, Jim Burrows, Victoria Clifford,
Skanska USA Building, Inc.
Lori Cowles, HMFH Architects
John LaMarre, Chuck McWilliams, Consigli

Coordination of Data Center move to DPW Update –

- DPW Project is scheduled to turn over the Server Room Christmas break.
- Is the equipment procured?
 - o New equipment required in the data center is in LCN scope and is procured.

Move Management Update –

- Christmas move awarded to Sterling for the Temp Cafe & Temp Library
- Scheduled to begin December 12/27 and done by 12/30
- Walkthrough last week for the February Phase 1 move – bids due 11/29
- Team discussed last-minute equipment requests for the temp café

Temporary Connector Schedule Update –

- Foundations complete
- Install of connector building to begin 11/29 – 2 weeks
- Work inside the Fusco connection will begin, no need for construction workers to enter the occupied school, will access thru the Fusco windows at ground level
- The installation of the connector building level of noise will be significantly less than foundation work

School Schedule –

- Bill to send 2022 school schedule to project team
- Prom 2022 will not be held on campus
- Graduation – June 4th, 2022
- Relay for life might be on school grounds – Bill to follow up

Phase 2 logistics –

- Consigli proposed creating a turnaround in the Northeast parking lot
- Consigli reiterated that Mass Ave Main Entrance #1 will be the preferred drop off and pick up area
- Matt Janger asked if Main Entrance #2 will be expanded

- o HMFH and Consigli to review

Phase 1 Update

- Phase 1 hardscape paving to begin in the next two weeks, west to east. Pavement is a temporary seal prior to concrete pour for main entrance #1 - delay due to sintered stone delivery delay for the canopy.
- Plantings will be held off until the spring
- Matt and Bill asked where Fusco fire drills during Phase 2
 - o Consigli to look into adding gravel lay down for congregating in front of the Phase 1 STEAM wing

Bike Racks

- AHS to purchase the bike racks
- Facilities to install

New Business

- Bill gave an update on memorials - WWI dedication plaques and Vietnam memorial to be relocated, veterans affairs volunteered to maintain the plaques
- Where will they go?
 - o Bill working on a rotation plan for the cases